

| | | | | | | |
|---------------------|--------------------------------------|---|--------------------|----------------------|----|-------|
| ■ A2320 | Turn Over Phase 1 Classroom Building | □ | 20-Mar-28 08:00 AM | 24-Mar-28 04:00 PM | 0% | 5.0d |
| ■ 1 PV Primary | PV Panel Relocation | | | | | |
| ■ A2120 | Mobilize | □ | 17-Mar-27 08:00 AM | 18-Mar-27 04:00 PM | 0% | 2.0d |
| ■ A2120.1 | Survey | □ | 19-Mar-27 08:00 AM | 23-Mar-27 04:00 PM | 0% | 3.0d |
| ■ A2150 | Demo and Grading New Panel Location | □ | 24-Mar-27 08:00 AM | 06-Apr-27 04:00 PM | 0% | 10.0d |
| ■ A2140 | Drilling, Digging, Rebar, Footings | □ | 07-Apr-27 08:00 AM | 28-Apr-27 04:00 PM | 0% | 16.0d |
| ■ A2150 | Steel Placement | □ | 29-Apr-27 08:00 AM | 05-May-27 04:00 PM | 0% | 5.0d |
| ■ A2160 | Panel Moves | □ | 06-May-27 08:00 AM | 19-May-27 04:00 PM | 0% | 10.0d |
| ■ A2170 | Start Up Commission | □ | 20-May-27 08:00 AM | 02-Jun-27 04:00 PM | 0% | 10.0d |
| ■ A2180 | Demo/Existing Structure | □ | 03-Jun-27 08:00 AM | 16-Jun-27 04:00 PM | 0% | 10.0d |
| ■ Phase 2 Construc. | GYM | | | | | |
| ◆ A2720 | Phase 2 Start | □ | 27-Mar-28 08:00 AM | 27-Mar-28 08:00 AM | 0% | 0.0d |
| ■ A2721 | Mobilize | □ | 27-Mar-28 08:00 AM | 28-Mar-28 04:00 PM | 0% | 2.0d |
| ■ A2722 | Safe Off Temp Utilities | □ | 29-Mar-28 08:00 AM | 09-May-28 04:00 PM | 0% | 30.0d |
| ■ A2723 | Remove All Items/ Soft Demo | □ | 10-May-28 08:00 AM | 16-May-28 04:00 PM | 0% | 5.0d |
| ■ A2724 | Demo Building A | □ | 17-May-28 08:00 AM | 30-May-28 04:00 PM | 0% | 10.0d |
| ■ A2730 | Survey | □ | 31-May-28 08:00 AM | 02-Jun-28 04:00 PM | 0% | 3.0d |
| ■ A2740 | Underground grade | □ | 05-Jun-28 08:00 AM | 23-Jun-28 04:00 PM | 0% | 15.0d |
| ■ A2750 | Grading and scratch in | □ | 26-Jun-28 08:00 AM | 14-Jul-28 04:00 PM | 0% | 15.0d |
| ■ A2760 | Footings/Pad Placement | □ | 17-Jul-28 08:00 AM | 04-Aug-28 04:00 PM | 0% | 15.0d |
| ■ A2770 | Framing/Structure | □ | 07-Aug-28 08:00 AM | 15-Sep-28 04:00 PM | 0% | 30.0d |
| ■ A2780 | MEFF | □ | 21-Aug-28 08:00 AM | 13-Oct-28 04:00 PM | 0% | 40.0d |
| ■ A2790 | Exterior Work | □ | 11-Sep-28 08:00 AM | 20-Oct-28 04:00 PM | 0% | 30.0d |
| ■ A2800 | Roofing | □ | 18-Sep-28 08:00 AM | 20-Oct-28 04:00 PM | 0% | 25.0d |
| ■ A2810 | Interior | □ | 25-Sep-28 08:00 AM | 03-Nov-28 04:00 PM | 0% | 30.0d |
| ■ A2820 | Start-up Commissioning | □ | 06-Nov-28 08:00 AM | 01-Dec-28 04:00 PM | 0% | 20.0d |
| ■ A2830 | FF&E | □ | 06-Nov-28 08:00 AM | 10-Nov-28 04:00 PM | 0% | 5.0d |
| ■ A2840 | Punch | □ | 13-Nov-28 08:00 AM | 24-Nov-28 04:00 PM | 0% | 10.0d |
| ■ A2850 | Turn Over Phase 2 Gym Building | □ | 04-Dec-28 08:00 AM | 08-Dec-28 04:00 PM | 0% | 5.0d |
| ◆ A2860 | Phase 2 Complete | □ | 08-Dec-28 04:00 PM | 08-Dec-28 04:00 PM | 0% | 0.0d |
| ■ Phase 3 Construc. | Cafeteria and Remaining Classrooms | | | | | |
| ◆ Phase 3 Start 1 | Phase 3 Start | □ | 11-Dec-28 08:00 AM | 11-Dec-28 08:00 AM | 0% | 0.0d |
| ◆ Phase 3 Fresh. | Phase 3 Complete | □ | 14-Aug-29 04:00 PM | 14-Aug-29 04:00 PM | 0% | 0.0d |
| ■ CAFÉ | Cafeteria Building | | | | | |
| ■ A3020 | Mobilize | □ | 12-Feb-29 08:00 AM | 12-Feb-29 04:00 PM | 0% | 1.0d |
| ■ A3030 | Survey | □ | 13-Feb-29 08:00 AM | 15-Feb-29 04:00 PM | 0% | 3.0d |
| ■ A3040 | Underground | □ | 16-Feb-29 08:00 AM | 22-Feb-29 04:00 PM | 0% | 5.0d |
| ■ A3050 | Grading and scratch in | □ | 23-Feb-29 08:00 AM | 23-Feb-29 04:00 PM | 0% | 20.0d |
| ■ A3060 | Footings/Pad Placement | □ | 23-Mar-29 08:00 AM | 12-Apr-29 04:00 PM | 0% | 15.0d |
| ■ A3070 | Framing | □ | 13-Apr-29 08:00 AM | 24-May-29 04:00 PM | 0% | 30.0d |
| ■ A3080 | MEFF | □ | 27-Apr-29 08:00 AM | 07-Jun-29 04:00 PM | 0% | 30.0d |
| ■ A3090 | Exterior Work | □ | 18-May-29 08:00 AM | 28-Jun-29 04:00 PM | 0% | 30.0d |
| ■ A3100 | Roofing | □ | 23-May-29 08:00 AM | 23-Jun-29 04:00 PM | 0% | 25.0d |
| ■ A3110 | Interior | □ | 01-Jun-29 08:00 AM | 12-Jul-29 04:00 PM | 0% | 30.0d |
| ■ A3110.1 | FF&E | □ | 13-Jul-29 08:00 AM | 19-Jul-29 04:00 PM | 0% | 5.0d |
| ■ A3120 | Start-up Commissioning | □ | 13-Jul-29 08:00 AM | 26-Jul-29 04:00 PM | 0% | 10.0d |
| ■ A3120.1 | DEH Approval | □ | 27-Jul-29 08:00 AM | 27-Jul-29 04:00 PM | 0% | 1.0d |
| ■ A3140 | Punch | □ | 20-Aug-29 08:00 AM | 19-Aug-29 04:00 PM | 0% | 10.0d |
| ■ A3150 | Turn Over Phase 3 Cafeteria Bld | □ | 13-Aug-29 08:00 AM | 14-Aug-29 04:00 PM | 0% | 2.0d |
| ■ CLSM 2 BLD | Remaining Classrooms | | | | | |
| ■ A3170 | Mobilize | □ | 12-Feb-29 08:00 AM | 13-Feb-29 04:00 PM | 0% | 2.0d |
| ■ A3180 | Survey | □ | 14-Feb-29 08:00 AM | 16-Feb-29 04:00 PM | 0% | 3.0d |
| ■ A3190 | Underground | □ | 19-Feb-29 08:00 AM | 22-Feb-29 04:00 PM | 0% | 5.0d |
| ■ A3200 | Grading and scratch in | □ | 26-Feb-29 08:00 AM | 02-Mar-29 04:00 PM | 0% | 5.0d |
| ■ A3210 | Footings/Pad Placement | □ | 05-Mar-29 08:00 AM | 23-Mar-29 04:00 PM | 0% | 15.0d |
| ■ A3220 | Framing/Structure | □ | 26-Mar-29 08:00 AM | 04-May-29 04:00 PM | 0% | 30.0d |
| ■ A3230 | MEFF | □ | 09-Apr-29 08:00 AM | 18-May-29 04:00 PM | 0% | 30.0d |
| ■ A3240 | Exterior Work | □ | 30-Apr-29 08:00 AM | 22-Jun-29 04:00 PM | 0% | 40.0d |
| ■ A3250 | Roofing | □ | 07-May-29 08:00 AM | 01-Jun-29 04:00 PM | 0% | 20.0d |
| ■ A3260 | Interior | □ | 14-May-29 08:00 AM | 29-Jun-29 04:00 PM | 0% | 35.0d |
| ■ A3270 | Start-up Commissioning | □ | 02-Jul-29 08:00 AM | 20-Jul-29 04:00 PM | 0% | 15.0d |
| ■ A3280 | FF&E | □ | 02-Jul-29 08:00 AM | 06-Jul-29 04:00 PM | 0% | 5.0d |
| ■ A3290 | Punch | □ | 09-Jul-29 08:00 AM | 20-Jul-29 04:00 PM | 0% | 10.0d |
| ■ A3300 | Turn Over Phase 3 Classroom Building | □ | 23-Jul-29 08:00 AM | 27-Jul-29 04:00 PM | 0% | 5.0d |
| ■ DEMO BLD B | Demo Building B | | | | | |
| ■ A2870.1 | Mobilize | □ | 11-Dec-28 08:00 AM | 12-Dec-28 04:00 PM | 0% | 2.0d |
| ■ A2880 | Safe Off Building B | □ | 13-Dec-28 08:00 AM | 13-Dec-28 04:00 PM | 0% | 3.0d |
| ■ A2890 | Remove Gym Flooring | □ | 18-Dec-28 08:00 AM | 05-Jan-29 04:00 PM | 0% | 15.0d |
| ■ A2900 | Remove interior items | □ | 08-Jan-29 08:00 AM | 12-Jan-29 04:00 PM | 0% | 5.0d |
| ■ A2910 | Demolition | □ | 15-Jan-29 08:00 AM | 09-Feb-29 04:00 PM | 0% | 20.0d |
| ■ Phase 4 Construc. | Demo Wgt Room/ Svc Yard/ Parking | | | | | |
| ◆ A3310 | Phase 4 Start | □ | 15-Aug-29 08:00 AM | 15-Aug-29 08:00 AM | 0% | 0.0d |
| ■ A3320.1 | Demo Weight Room | □ | 15-Aug-29 08:00 AM | 28-Aug-29 04:00 PM | 0% | 10.0d |
| ■ A3330 | Survey | □ | 29-Aug-29 08:00 AM | 29-Aug-29 04:00 PM | 0% | 1.0d |
| ■ A3340 | Underground | □ | 30-Aug-29 08:00 AM | 05-Sep-29 04:00 PM | 0% | 5.0d |
| ■ A3350 | Grading and scratch in | □ | 06-Sep-29 08:00 AM | 12-Sep-29 04:00 PM | 0% | 5.0d |
| ■ A3360 | Footings/Pad Placement | □ | 13-Sep-29 08:00 AM | 23-Sep-29 04:00 PM | 0% | 10.0d |
| ■ A3370 | Framing/Block/ Structure | □ | 27-Sep-29 08:00 AM | 17-Oct-29 04:00 PM | 0% | 15.0d |
| ■ A3380 | MEFF | □ | 11-Oct-29 08:00 AM | 17-Oct-29 04:00 PM | 0% | 5.0d |
| ■ A3390 | Exterior Work | □ | 01-Nov-29 08:00 AM | 14-Nov-29 04:00 PM | 0% | 10.0d |
| ■ A3400 | Roofing | □ | 08-Nov-29 08:00 AM | 09-Nov-29 04:00 PM | 0% | 2.0d |
| ■ A3420 | Start-up Commissioning | □ | 13-Nov-29 08:00 AM | 13-Nov-29 04:00 PM | 0% | 2.0d |
| ■ A3430 | FF&E | □ | 14-Nov-29 08:00 AM | 20-Nov-29 04:00 PM | 0% | 5.0d |
| ■ A3440 | Punch | □ | 21-Nov-29 08:00 AM | 27-Nov-29 04:00 PM | 0% | 5.0d |
| ■ A3450 | Turn Over Service Yard/ Parking | □ | 28-Nov-29 08:00 AM | 08-Dec-29 04:00 PM | 0% | 7.0d |
| ◆ A3460 | Phase 4 Construction Complete | □ | 06-Dec-29 04:00 PM | 06-Dec-29 04:00 PM * | 0% | 0.0d |

