

## Facilities & Planning Projects – Summer 2025

Elementary Schools					
Site	Project	Dates	Access Restrictions	Scope	Update
Beitzel Elementary	Paving	June 9 - September 7	No access in work areas	Hardcourt play area	Ongoing; sealcoat and striping scheduled the week of August 18; project completion is 8/25
Case Elementary	Classroom Upgrades	June 16 - August 10	No access to entire campus	Entire campus refresh	Complete; minor punch and added scope ongoing
Elk Grove Elementary	Classroom Upgrades	June 2 - August 10	No access to entire campus	Entire campus refresh	Complete; minor punch and added scope ongoing
Kirchgater Elementary	Paving	June 16 - August 10	No access in work area	Kindergarten play area	Ongoing; ramps installed, concrete poured @ kinder playground; waiting for shade structure delivery
Mack Elementary	Landscape	TBD	Access limited in work areas	Replace landscaping at school front	Contractor started 7/29. Currently doing demolition.
Miwok Village Elementary	Portable relocation	June 2 - August 14	No access in work areas	Placement of six portables	All portables placed. Currently working on finishes. Project to be complete 8/13.
Mix Elementary	Portable relocation	June 2 - August 14	No access in work areas	Placement of one portables	Portable placed. Currently working on finishes. Project to be complete 8/13.
Prairie Elementary	Paving	May 19 - September 16	No access in work areas	Hardcourt play area	New asphalt curing. Equipment installation week of 8/11.
Prairie Elementary	Roofing	March 10 - July 8	No access inside fenced work areas	Roofing on Administration, Kindergarten, and SCOE buildings	Complete
Reese Elementary	Paving	May 12 - August 10	No access in work areas	Hardcourt and kindergarten play area	Hardcourt complete; Ongoing @ Kinder, waiting for long lead time item; punch list ongoing
Reese Elementary	Accessibility lift	June 5 - August 10	No access in work areas	Replace accessibility lift in multipurpose room	Waiting on lift delivery. Installation week of 8/18.
Sierra Enterprise Elementary	Exterior Painting	June 2 - August 10	Limited access adjacent to work areas	Entire campus	Complete
Stone Lake Elementary	Portable relocation	June 2 - August 14	No access in work areas	Placement of one portables	Portable placed. Currently working on finishes. Project to be complete 8/13.
Tsukamoto Elementary	Roofing	June 30 - August 1	No access inside fenced work areas	Roofing of portables	Complete
West Elementary	Classroom Upgrades	May 23, 2025 - April 3, 2026	No access in work areas	Campus-wide refresh	Phase 2 complete; Phase 3 starts on August 18
Middle/High Schools					
Site	Project	Dates	Access Restrictions	Scope	Update
Cosumnes Oaks High School	VAPA upgrades	Ongoing, June 2026 completion	Limited access adjacent to work areas	Performing arts center lighting	
Elk Grove High School	Campus-wide modernization	Ongoing	Limited access to entire campus	North parking lot and adjacent sidewalk removal and replacement	
Florin High School	Classroom upgrades	June 2 - August 10	No access in work areas	Partial campus refresh	Finishing punch walk items. Paint touch up and technology set up 8/9 - 8/10. Teaching staff back in rooms.
Florin High School	Classroom upgrades	June 2 - August 10	No access in work areas	Portable foundations	
Franklin High School	Fire alarm	June 5 - August 31	No access in work areas	Replace entire fire alarm system	Install ongoing.
Franklin High School	Roofing	June 2 - August 31	No access inside fenced work areas	Replace roofing on all buildings	Project is on schedule. Completion estimated 8/13 - 8/14.
Johnson Middle School	Fire alarm	June 5 - August 31	Limited access adjacent to work areas	Replace entire fire alarm system	Finishing install of devices. Waiting on inspection date.
Kerr Middle School	Campus-wide modernization	Ongoing	No access in work areas	New classroom building construction	East parking lot to be striped and available 8/25. New buildings in progress. Estimated January occupancy.
Laguna Creek High School	Modernization Phase 5	June 2 - August 10	No access to entire campus	Last phase of the modernization project	Substantially complete; punch list items ongoing
Monterey Trail High School	Tennis courts	May 1 - July 11	No access in work areas	Demolition, asphalt paving, surfacing, and striping	Complete
Pleasant Grove High School	Tennis courts	May 13 - July 18	No access in work areas	Demolition, asphalt paving, surfacing, and striping	In progress. Estimated completion 8/11.
Sheldon High School	Tennis courts	June 5 - July 30	No access in work areas	Demolition, asphalt paving, surfacing, and striping	
Sheldon High School	Modernization	Comp-Aug 30/2025	No access in work areas	Final phase of project	Project 99% complete by 8/13. Some flooring items to finish after school starts. Elevator inspection 8/13.
Sheldon High School	VAPA upgrades	Ongoing, June 2026 completion	Limited access to entire building	Performing arts center lighting	
Valley High School	Roofing	May 12 - August 10	No access inside fenced work areas	Roof replacement of Science building	Complete
Alternative Schools					
Site	Project	Dates	Access Restrictions	Scope	Update
Elk Grove Adult & Community Education	Flooring	June 2 - August 10	Limited access adjacent to work areas	Removal of existing flooring and reflooring	In progress. Floor vents installation 8/9. Estimated to be completed after vent installation.
Jessie Baker School	Modernization Phase 1	June 2 - August 10	No access to entire campus	Campus-wide refresh	Complete; minor punch list items ongoing
District Operations					
Site	Project	Dates	Access Restrictions	Scope	Update
Maintenance & Operations	Roofing	TBD	No access inside fenced work areas	Main building roof replacement	