

Prop AA Projects Schedule

May 6, 2026

CURRENT PROJECTS

San Dieguito High School Academy – Locker Room Bldg. Modernization

Start Date: 12/22/25

Estimated Substantial Completion Date: August 2026

Funding Source: Prop AA

Status: Ceilings, drywall, stucco and MEP rough-in



As of 5/6/26



PROJECTS IN PLANNING

San Dieguito High School Academy – Baseball & Softball Field Modernization

Estimated Start Date: June 2026

Est. Substantial Completion Date: February 2027

Funding Source: Prop AA

Status: C.W. Driver presented a final GMP that will go to the 5/21/26 board meeting for approval



As of 5/6/26

PROJECTS IN PLANNING

San Dieguito Sports Complex – Utilities, Communications Infrastructure & Hardcourt Improvements

Estimated Start Date: Spring 2027

Estimated Substantial Completion Date: Winter 2028

Funding Source: Prop AA

Status: **In design**



As of 5/6/26

PROJECTS IN PLANNING

San Dieguito High School Academy – Gym Roof & HVAC Improvements – On Hold

Estimated Start Date: On Hold

Estimated Substantial Completion Date: On Hold

Funding Source: Prop AA

Status: **On hold**



As of 5/6/26