

Prop AA Projects Schedule

June 4, 2026

CURRENT PROJECTS

San Dieguito High School Academy – Locker Room Bldg. Modernization

Start Date: 12/22/25

Estimated Substantial Completion Date: 8/7/26

Funding Source: Prop AA

Status: Painting, drop ceilings, tile, concrete curbs and MEP trim are ongoing.



As of 6/4/26

PROJECTS IN PLANNING

San Dieguito High School Academy – Baseball & Softball Field Modernization

Start Date: 6/1/26

Est. Substantial Completion Date: 2/1/27

Funding Source: Prop AA

Status: **Demolition and earthwork activities have commenced.**



As of 6/4/26

PROJECTS IN PLANNING

San Dieguito Sports Complex – Utilities, Communications Infrastructure & Hardcourt Improvements

Estimated Start Date: Spring 2027

Estimated Substantial Completion Date: Winter 2028

Funding Source: Prop AA

Status: **In design**



As of 6/4/26

PROJECTS IN PLANNING

San Dieguito High School Academy – Gym Roof & HVAC Improvements – On Hold

Estimated Start Date: On Hold

Estimated Substantial Completion Date: On Hold

Funding Source: Prop AA

Status: **On hold**



As of 6/4/26