

# FACILITIES UPDATE

BOARD OF TRUSTEES MEETING  
July 16, 2025

1

## FACILITIES UPDATE – TOPICS TO COVER

- ❑ Del Mar Hills Academy Modernization
- ❑ Ashley Fall School Modernization
- ❑ Carmel Del Mar Modernization

2

2

## DEL MAR HILLS ACADEMY MODERNIZATION

3

### DEL MAR HILLS ACADEMY MODERNIZATION

Construction started June 2024

Progress:

- ❑ Roof: The Mechanical screen is completed.
- ❑ Exterior: The landscaping is being completed.
- ❑ Interior: Furniture is being delivered and assembled.
- ❑ Technology: Printers and copiers are being installed.


Anticipated completion Summer 2025



4



5



6

## Ashley Falls School Modernization

- ❑ Initial Staff Engagement Meeting – May 21, 2025
- ❑ Initial Community Engagement Meeting – May 21, 2025
- ❑ Site investigation and initial planning – Summer 2025
- ❑ Second Staff Engagement Meetings – August/September 2025
- ❑ Second Community Engagement Meetings – August/September 2025

7


## Ashley Falls School Modernization

### Ashley Falls Elementary School Modernization

05.21.2025 | COMMUNITY MEETING SESSION ONE

#### Community Meeting Timeline

A STRUCTURED PROCESS FOR COMMUNITY ENGAGEMENT




#### Activity: "I See, We See"

**STEP 1**  
Each person takes a post-it note pad and marker.

**STEP 2**  
Imagine you are transported into the future when your new school facilities are open and operating.

**STEP 3**  
You are excited to visit the school for the first time and to observe school in session. Imagine that everywhere you look, you find everything you were hoping to see, along with some pleasant surprises. As you hear the new school, what do you hear?

**STEP 4**  
Cluster similar notes together.



8



## CARMEL DEL MAR SCHOOL MODERNIZATION

9



### Carmel Del Mar School Modernization

- 5 classroom modernizations – Summer 2025
- Planning ongoing
- Input – August 2025

10



## QUESTIONS

