



# **WILLIAMS UNIFIED SCHOOL DISTRICT**

**Sandra Ayón, Ed.D., Superintendent**

P.O. Box 7, 260 11th Street, Williams, California 95987  
Phone 530-473-2550 Fax 530-473-5894 [www.williamsusd.net](http://www.williamsusd.net)

**“Offering Choices to Strengthen Our Voices”**

---

## **Williams Unified School District School Bond Project Update #3 February 2026**

### **Facilities and Bond Program Update**

Progress continues across Williams Unified School District facilities as part of our ongoing Measure B modernization program. Several key projects have reached important milestones as we work to improve learning environments for our students, teachers, and staff.

### **Portable Classrooms Now in Use**

The new portable classrooms are fully installed and have been in use since students returned from winter break. Furniture ordered from Meteor has been delivered and placed, ensuring the classrooms are fully functional and ready to support student learning.

We appreciate the patience of students, staff, and families during the installation process and are pleased to see these spaces already serving our school community.

### **North Wing Modernization Progress**

Modern Building, Inc. has been on site completing the demolition phase of the North Wing modernization.

As is common with older buildings, a few unexpected conditions were discovered, including unknown water shut-off locations and additional asbestos beyond what was originally identified. These issues have been addressed promptly, including proper asbestos abatement, allowing work to continue safely and efficiently.

The project team has worked collaboratively to resolve these challenges and keep the modernization moving forward.

### **Exploring Faster Classroom Building Options**

District leadership recently toured preapproved classroom buildings in Shasta County that are DSA (Department of State Architect) preapproved, meaning the approval process can move significantly faster.

These classrooms are built right on campus (not pre-made modular units). They follow standard building sizes but allow for flexible, customizable interiors to meet the district's specific needs.

Construction timelines for these buildings are substantially shorter than traditional builds and may even be faster than ordering new portables.

This building model may also be a strong option for the future Maintenance and Operations (MOT) office. Our team is actively exploring whether this solution is the right long-term fit for Williams USD.

### **Looking Ahead**

These projects reflect the district's continued commitment to maintaining safe, modern, and student-centered learning environments.

We appreciate our community's ongoing support of Measure B and will continue providing regular updates as construction progresses and future phases move forward.

Together, we are building facilities that support today's students and future generations.



# WILLIAMS UNIFIED SCHOOL DISTRICT

**Sandra Ayón, Ed.D., Superintendent**

P.O. Box 7, 260 11th Street, Williams, California 95987  
Phone 530-473-2550 Fax 530-473-5894 [www.williamsusd.net](http://www.williamsusd.net)

**“Offering Choices to Strengthen Our Voices”**

---

## **Distrito Escolar Unificado de Williams Actualización de Proyectos del Bono Escolar #3 Febrero de 2026**

### **Actualización sobre las Instalaciones y el Programa de Bonos**

El progreso continúa en las instalaciones del Distrito Escolar Unificado de Williams como parte de nuestro programa continuo de modernización de la Medida B. Varios proyectos clave han alcanzado hitos importantes mientras trabajamos para mejorar los entornos de aprendizaje para nuestros estudiantes, maestros y personal.

#### **Aulas Portátiles Ya en Uso**

Las nuevas aulas portátiles están completamente instaladas y han estado en uso desde el regreso de los estudiantes después de las vacaciones de invierno. El mobiliario solicitado a Meteor fue entregado e instalado, asegurando que las aulas estén totalmente equipadas y listas para apoyar el aprendizaje estudiantil.

Agradecemos la paciencia de los estudiantes, el personal y las familias durante el proceso de instalación y nos complace ver que estos espacios ya están sirviendo a nuestra comunidad escolar.

#### **Avances en la Modernización del Ala Norte**

Modern Building, Inc. ha estado trabajando en el sitio completando la fase de demolición del proyecto de modernización del Ala Norte.

Como suele ocurrir en edificios antiguos, se descubrieron algunas condiciones inesperadas, incluyendo ubicaciones desconocidas de válvulas de cierre de agua y la presencia de asbesto adicional al originalmente identificado. Estos asuntos fueron atendidos de manera oportuna, incluyendo la remoción adecuada del asbesto, lo que permitió que el trabajo continúe de manera segura y eficiente.

El equipo del proyecto ha trabajado en colaboración para resolver estos desafíos y mantener el progreso de la modernización.

#### **Explorando Opciones para Construir Aulas Más Rápidamente**

El liderazgo del Distrito recientemente realizó un recorrido por edificios de aulas preaprobados en el Condado de Shasta que cuentan con la aprobación de la DSA (Departamento del Arquitecto del Estado), lo que significa que el proceso de aprobación puede avanzar mucho más rápido.

Estas aulas se construyen directamente en el plantel (no son unidades modulares prefabricadas). Siguen dimensiones estándar de construcción, pero permiten interiores flexibles y personalizables para satisfacer las necesidades específicas del distrito. Los plazos de construcción para estos edificios son considerablemente más cortos que los de construcciones tradicionales e incluso podrían ser más rápidos que ordenar nuevos salones portátiles.

Este modelo de construcción también podría ser una buena opción para las futuras oficinas de Mantenimiento y Operaciones (MOT). Nuestro equipo está explorando activamente si esta solución es la adecuada a largo plazo para Williams USD.

## **De Cara al Futuro**

Estos proyectos reflejan el compromiso continuo del distrito de mantener entornos de aprendizaje seguros, modernos y centrados en los estudiantes.

Agradecemos el apoyo continuo de nuestra comunidad a la Medida B y seguiremos proporcionando actualizaciones periódicas a medida que avancen los proyectos de construcción y las próximas fases.

Juntos, estamos construyendo instalaciones que apoyarán a los estudiantes de hoy y a las generaciones futuras.