

CVHS Stadium Modernization - Clarification

1. Refer to specification 32 93 00/ 2.15, the material of mulch is Agromin ES-2, however the legend on sheet LP.1 indicates Walk on bark of Agromin or True Walk on of Social Mulch. Please clarify which one will take precedence.

[Response: Both ES-2 and True Walk on are acceptable as shown on sheet LP.1](#)

2. Refer to detail F/LPD.1, the material of base is Class II Road base course, however the call out on plan indicates 3/8" minus pea gravel. Please clarify which one will take precedence.

[Response: 3/8" minus pea gravel.](#)

3. No location of the irrigation controller A is indicated on plan. Please clarify.

[Response: Refer to LI.1 addendum #2](#)

4. Refer to note #4 on sheet LP.1, the distance of root barrier is within 7' of hardscape, however the specification 32 93 00/ 3.17 indicates 5' distance. Please clarify which one will take precedence.

[Response: 7 feet](#)

5. Refer to specification 32 93 00/ 3.16, the depth of mulch is 2" depth, however the note #2 on sheet LP.1 indicates 3" depth. Please clarify which one will take precedence.

[Response: 3 inch depth](#)

6. Please confirm no raised planters or pots is included in this project.

[Response: Correct, no raised planters or pots.](#)

7. Per "PL3.1 Backflow" snippet attached, the backflow device specification was not provided. Please provide the necessary information and specifications for the backflow system at BFP-1 highlighted in the attached snippet.

[Provide 3" Watts BFP LF009 W / ES-WB Enclosure. See sheet PL3.1 . For schedule see sheet P5.1](#)

8. Per "PK3.1 Cold Water" snippet attached, the cold water line size and location were not specified in the bid package received. Please provide size and location for the cold water line highlighted in the attached snippet.

[Provided. refer to fixture schedule sheet for sizes to Each Fixture. Added BFP2 To PK3.1 For schedule see sheet P5.1](#)

9. Per "PK3.1 Symbol", no indication is given regarding the identification of the symbol highlighted. Please advise on what the highlighted symbol indicated.

[For Specifications refer to specifications that were submitted. Sections 22 000-00 & 1](#)

[Riser diagrams have not been created. We typically do not do Isometrics.](#)

[For Pipe Sizes. Refer to the enlarged plans also for individual fixture pipe sizes Refer to schedule sheet P5.1](#)

10. Per “PK2.1 Riser”, no specifications were given regarding the riser. Please provide isometrics, or size and height of the highlighted riser.

[Added BFP-2 TO Sheet PM3.1 For schedule see sheet P5.1](#)