



			B 2015 2016 2017 2018 2019 2020 2021
Pro No		Project	Nov
M( 1	Folding Accordion Partitions	Folding Accordion Partitions Phase I (5 Campuses) - Project 1.1A	C S PCS PERIOD CONST. S C PERIOD C PERIOD C CONST. S C PERIOD C C
		Folding Accordion Partitions Phase II (6 Campuses) - Project 1.1A	PP PROJECT DESIGN B A W DEVELOPMENT D PCS
M(2		Secure Entry Vestibules (19 Campuses) - Project 1.2	PP PROJECT DESIGN DEVELOPMENT S PERIOD C S PROJECT DESIGN DEVELOPMENT S PERIOD C S
M(	Keyless Access Control	Keyless Access Control Phase I (26 Campuses) - Project 1.3A	PP PROJECT DESIGN B W D CONSTRUCTION PERIOD S C
4		Keyless Access Control Phase II (41 Campuses) - Project 1.3B	PP PROJECT DESIGN DEVELOPMENT B A P C CONSTRUCTION PERIOD S C
		Video Surveillance Cameras Phase I (6 Campuses) - Project 1.4A	PP PROJECT DESIGN DEVELOPMENT
MC 5	Video Surveillance Cameras	Video Surveillance Cameras Phase II (6 Campuses) - Project 1.4B	PP PROJECT DESIGN B A P C CONST. PD. S C
5	Surve	Video Surveillance Cameras Phase III (6 Campuses) - Project 1.4C	PP PROJECT DESIGN B A W C CONST. PD. S C
		Video Surveillance Cameras Phase IV (6 Campuses) - Project 1.4D	PP PROJECT DESIGN DEVELOPMENT DEVELOPMENT C CONST. PD. C CONST. PD. C
	gu suu	Campus Elevator Upgrades (Eisenhower) - Project 1.5A	PP P B A CONST. S PERIOD C
MC		Campus Intercom System Upgrades (6 Campuses) - Project 1.5B	PP PROJECT DESIGN DEVELOPMENT
	Safety I and Supp	Campus Clock System Upgrades (Encino Park) - Project 1.5C	PP PROJ B W C PERIOD C
		Campus Fire Alarm System Upgrades (9 Campuses) - Project 1.5D	PP PROJECT DESIGN DEVELOPMENT
MC 7	Parking Lot Lighting Upgrades	Campus Parking Lot Lighting Upgrades Phase I (6 Campuses) - Project 1.8A	PP PROJECT DESIGN B A P CONST. S PERIOD C S
		Campus Parking Lot Lighting Upgrades Phase II (6 Campuses) - Project 1.8A	PP PROJECT DESIGN B A P CONST. S PERIOD C S PERIOD C
M(	Interior Night Light Lighting Upgrades	Campus Interior Night Light Lighting Upgrades Phase I (5 Campuses) - Project 1.9A	PP PROJECT DESIGN B V C S PERIOD
			PP PROJECT DESIGN B W C S PERIOD C S PERIOD C
9 9		Parking Lot Maintenance and Repair Project 3.2	PP PD DD D
	Mep Upgrades	DDC Controls Upgrades (5 Campuses) - Project 3.7A	PP PROJECT DESIGN I W D C S PERIOD C S PERIOD C
10	Facility Main	Central Plant Chiller Replacement (2 Campuses) - Project 3.78	PP PROJECT DESIGN B A PCS CONST. 5 PERIOD C CONS
		Piper-Bass HVAC Unit Replacement Project 3.7C	PP PROJECT DESIGN   W D PCS PERIOD C CONST. S PERIOD C
11		Campus Lighting Efficiency Upgrades (10 Campuses) - Project 3.8A	PP PROJECT DESIGN   W C S PERIOD C DEVELOPMENT   W D D S PROJECT DESIGN   W D D S PROJECT DESIGN   W D D S PROJECT DESIGN   W D D S PERIOD C DEVELOPMENT   W D D D S PERIOD C DEVELOPMENT   W D D D S PERIOD C DEVELOPMENT   W D D D D D D D D D D D D D D D D D D
12		Campus AED Replacement Project 3.9B	PP PROJ 5 CONST. PERIOD 5 CONST.
	ility and ades	Campus Kitchen HVAC Upgrades Phase I (5 Campuses) - Project 3.10B1	PP PROJECT DESIGN DEVELOPMENT    P
MC 13		Campus Kitchen HVAC Upgrades Phase II (5 Campuses) - Project 3.10B2	PP PROJECT DESIGN DEVELOPMENT B A CONST. S C
	mpus Kit Equipm	Campus Kitchen Equipment Upgrades (5 Campuses) - Project 3.10C	PP PROJ DD B A P CONST.
	Ē	Campus Kitchen Ceiling Tile Replacement (4 Campuses) - Project 3.10D	PP PROJ B A P C PERIOD C S CONST. S PERIOD C

